



# **CONSTRUCTION ADVISORY**

## **AUTOMATED PARKING GARAGE AND SWEETZER AVENUE WIDENING PROJECT**



### **UPDATE – OCTOBER 10, 2014**

#### What to Expect:

- **October 11, 2014 (Saturday) EXTENDED HOURS WORK PERMIT**
  - CONCRETE POUR: Griffith Company will be pouring the concrete driveways, sidewalks, curbs & gutters along the west side of Sweetzer Avenue. They will also be working on the concrete gutter down the middle of the alley. Work hours are from 8:00 am – 5:00 pm. Work is being done on Saturday, so that the other contractor doing the Automated Garage is not in their way and they are not in the way T.B. Penick & Sons.
- **October 13, 2014 (Monday)**
  - T.B. Penick & Sons continues to set the forms the 3<sup>rd</sup> floor walls and columns.
  - T.B. Penick & Sons will be bringing in dirt to back fill around the base of the building.
- **October 14, 2014 (Tuesday)**
  - T.B. Penick & Sons continues to set the forms the 3<sup>rd</sup> floor walls and columns.
  - T.B. Penick & Sons will be bringing in dirt to back fill around the base of the building.
- **October 15, 2014 (Wednesday)**
  - T.B. Penick & Sons will be doing the final preparations for the 3<sup>rd</sup> floor walls and columns pour number 2 of 2.
  - T.B. Penick & Sons continues to back fill around the base of the building.
  - Street Paving: Griffith Company will be paving the widened roadway. This includes grinding down the top surface and installing the hot asphalt pavement. The pavement will have to cool before we can put vehicles back on the roadway.
- **October 16, 2014 (Thursday)**
  - CONCRETE POUR: T.B. Penick & Sons will complete the second of 2 concrete pours for the 3<sup>rd</sup> floor walls and columns.
  - Griffith Company will replace the landscaping on the side of the City Hall building.
- **October 17, 2014 (Friday)**
  - T.B. Penick & Sons continues to back fill around the base of the building.
  - Griffith Company finishes up the landscaping work. They will paint the roadway striping and legends.

#### **Dates:**

The Automated Parking Garage Project started in March 2014 and is anticipated to be finished in the fall of 2015.

#### **Questions and/or Concerns:**

If you have any questions and/or concerns during construction you can email them to [automatedgarage@weho.org](mailto:automatedgarage@weho.org), or by phone contact Donn Uyeno, the City's Community Liaison for these projects at 323-848-6457.

#### **Project Updates:**

For the latest project updates please visit the City's website [www.weho.org/automatedgarage](http://www.weho.org/automatedgarage)

#### **Expect Delays:**

While the contractor is working there will be periodic closures on Sweetzer Avenue. If this is in your route allow for extra time to and from your destination.

#### **Watch For Pedestrians:**

Always keep an eye out for pedestrians and don't speed through the construction area. Speed limit is 25 mph.